FEDERAL COMMUNICATIONS COMMISSION
445 TWELFTH STREET SW
WASHINGTON DC 20554

MEDIA BUREAU
AUDIO DIVISION
APPLICATION STATUS: (202) 418-2730
HOME PAGE: www.fcc.gov/mb/audio/

ENGINEER: Ann Gallagher
TELEPHONE: (202) 418-2716
FACSIMILE: (202) 418-1410
E-MAIL: Ann.Gallagher@fcc.gov

April 27, 2010

Charles R. Naftalin, Esq.
Holland & Knight
2099 Pennsylvania Avenue NW Suite 100
Washington, DC 20006

Re: WCPT(AM), Willow Springs, IL
Facility Identification Number: 16849
WYPA, Inc.
Construction permit: BP-20050725ACV
License application: BMML-2010416ACB
Program Test Authority

Dear Counsel:

This is in reference to the license application to cover the above-captioned construction permit and the request for program test authority ("PTA") for WCPT.

Authority is granted WCPT(AM) to conduct program tests in accordance with Section 73.1620 of the Commission's Rules and the permit, BP-20050725ACV. The construction permit authorizes operation with a new nighttime directional antenna system during specified hours.[1] The nondirectional day operation, at a different transmitter site, remains unchanged. WCPT shall operate on 820 kHz with a nominal daytime power of 5 kilowatts and a nominal nighttime power of 1.5 kilowatts. Program tests are authorized with a nighttime antenna input power of 1.62 kilowatts (common point current 5.69 amperes).

Nighttime antenna monitor parameters are as follows:

Tower	Ratio	Phase
1	0.397	100.5
2	1.000	0.0
3	0.533	-119.2
4	0.341	-130.3
5	0.760	-30.7
6	0.398	77.4

Program tests must be conducted with the directional antenna systems adjusted in accordance with the specifications given above.

Sincerely,

Ann Gallagher

Ann Gallagher
Audio Division
Media Bureau

Cc: Ronald D. Rackley, P.E.

[1] WCPT is authorized to operate between local sunrise and sunset at Grapevine, Texas, as specified on the construction permit.