

**Exhibit 4**  
**DTV Transition Plan**

WBKO(TV), Bowling Green, Kentucky (Facility ID No. 4692) ("WBKO"), currently provides analog service on channel 13 and pre-transition digital service on channel 33. The station has elected to return to channel 13 for post-transition digital operations. Accordingly, WBKO must complete construction of its final channel 13 digital facility by February 17, 2009.

WBKO filed a Petition for Reconsideration of the DTV Table of Allotments on October 26, 2007, whereby it sought an increase to its allotted ERP. WBKO is one of many stations which will be unable to build a digital facility that replicates their Grade B analog contour without exceeding their allotted digital contour because of a Commission policy of capping ERP at 1000kW. WBKO's consulting engineer is conducting a study to determine whether the Commission's recently adopted policy allowing a waiver of the freeze on expansion of a station's service contour under certain circumstances will allow WBKO to apply for facilities that replicate its Grade B analog contour. See, Commission's *Report and Order* in MB Docket No. 07-91. WBKO will then apply for a construction permit authorizing post-transition digital operations on channel 13.

WBKO must replace its current analog antenna and transmitter for post-transition operation. Assuming timely receipt of its construction permit, the new antenna will be installed in July 2008. The installation of this antenna will require the temporary termination of analog service for less than 30 days. The new antenna has a lower gain than the previous antenna, which will result in the antenna operating at only 60% power. WBKO will seek special temporary authority at least 90 days before, and will begin providing the viewer notifications at least 60 days before, the planned analog power reduction. Likewise, WBKO will notify the Commission of the temporary termination of analog operations.

WBKO has ordered a new transmitter which is scheduled to be delivered in May 2008. WBKO will have to remove its analog transmitter from service in order to install its new digital transmitter. In order to minimize service loss to its viewers, WBKO will wait to perform this work until December 2008. Analog operations will be terminated at this time and will remain off through the end of the transition.

WBKO will file the appropriate notification with the Commission 30 days before, and will begin providing the required viewer notifications at least 30 days before, the planned analog termination.

WBKO will update this filing as events warrant and, in any event, by October 20, 2008.